


Completion Report

1	Name of Wok	Improvements and Re asphaltting pipeline S M Road to S Ramesh road in Dasarahalli ward No 15		
2	Sanctioned Estimate No.& Date	T.S No.SE/DZ/TS/61/20-21, Dt.17.07.2020		
3	Head of Account which is Chargeable	P-3726		
4	Enstrument Order No. & Date	EE/DD/WO/97/21-22, Dt.15.03.2022		
5	Name of Contractor	Srusti Constructions		
6a	Time Stipulated for Completion of work	90 days		
b	Delay in execution of work	-		
7	Measurement recorded in MB	43		
	Page No	4298-4300		
8	check Measurment of the Asst			
	Exe. Eng./ Exe.Eng. On			
9	Name of the Office / Official	Asst.Executive Enginner T.Dasarahalli Sub Division		
	incharge of the work			
10	a)Assistant Engineer	Venkateshappa		
	b) Asst. Exe. Engineer	Ranganath B R		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
	40 Lakhs			

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER
Ward No.15


EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73


ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION

BANGLORE ಉಪ ವಿಭಾಗ
ಬಾಗಲಹಳ್ಳಿ, ಜ.ಜ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073